NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/YD/2019-20

Date:-03-10-2018

To,
The Executive Engineer,
Yelahanka Division

" INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Providing Borewell water pipe lines Water Supply works at ward no.1			
Item No	Description of work	Unit	Qty
1	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical sounding by adopting venner or schlumbergers's method, including reconnaissance	Each	6.00
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including		
	0.00 to 50.00 Mtr.	Mtr	300.00
	50.00 to 100.00 Mtr.	Mtr	300.00
	100.00 to 150.00 Mtr.	Mtr	300.00
	150.00 to 200.00 Mtr.	Mtr	300.00
	200.00 to 250.00 Mtr.	Mtr	300.00
	250.00 to 300.00 Mtr.	Mtr	300.00
	300.00 to 350.00 Mtr.	Mtr	300.00
3	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/!993 and manufactured from hot rolled steel skelp/stripes in random length	Rmt	300.00
4	Providing and fixing 250mm dia PVC pipe and as per specification and directions. (	Rmt	36.00
5	175 mm dia M.S. Casing cap (P.NO-III, I.NO-85, PRED 12-13 SR)6	Each	6.00
6	supply of 175mm M.S collars each (P.NO-III, I.NO-86, PRED 12-13 SR)	Each	42.00
7	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF	Nos	3.00
8	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead &	Rmtr	900.00
9	supply of 50mm M.S collars	Each	150.00
10	Supplying and drawing 3 core PVC Sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS: 8130-1984 and virgin grade PVC insulation and sheathed suitable for	Rmt	900.00
11	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the	Nos	3.00

A.E.E

Scanned by CamScanner